

MAZDOCK MODERNISATION PROJECT
OFFSHORE YARD

MMP/54/VIG/2008/165

5th September, 2008

CVO (MDL)

ANNEXURE "D"

MONTHLY COMPLIANCE REPORT FOR CONTRACTS CONCLUDED DURING THE MONTH AND POSTED ON WEBSITE

Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single / Two Bid) S/T	Last Date of Receipt of Tender	Nos. of Tenders Received	Nos & Names of Parties Qualified after Technical Evaluation	Nos & Names of Parties Not Qualified after Technical Evaluation	Whether Contract awarded to Lowest Tendered Evaluated L1.	Contract No.	Contract Date	Name of Contractor	Value of Contract in Rupees.	Scheduled Date of completion of Supplies.	Actual Date of start of Work	Actual Date of Completion	Reason for Delay, if any
01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18
MMP / WB / 08 Dated 30/06/07	Wet Basin Works	Global Tender. (Press and Website Published)	30/06/07	Two Bid System	24/08/07	Three	Three i) M/s AFCONS Infrastructure Ltd. ii) M/s Simplex Infrastructure Ltd. iii) M/s ITD Cementation India Ltd.	NIL	Yes, Lowest Tenderer M/s. ITD Cementation India Ltd	i) LOA. MMP / WB / 08 / LOA dated 08/03/2008 ii) Agreement dated 07/08/08 (Yard No 11890)	Agreement date 07/08/08	M/s ITD Cementation India Ltd.	Rs. 242.20 Crores	29 April 2011 (1002 days from notice of commencement)	Work Commencement w.e.f. 31.07.08	Work in progress	i) Letter of Acceptance (LOA) issued 08/03/2008 ii) MOD put hold on further progress of work on 11/03/08 iii) "HOLD" cleared on 30/07/2008

AGM (PS – MMP)