

**MAZDOCK MODERNISATION PROJECT**  
**ALCOCK YARD**

MMP/54/VIG/2009/

31<sup>st</sup> August 2009

**CVO (MDL)**

**ANNEXURE "D"**

**MONTHLY COMPLIANCE REPORT FOR CONTRACTS CONCLUDED DURING THE MONTH AND POSTED ON WEBSITE**

| Tender No.                 | Item / Nature of Work        | Mode of Tender Enquiry                       | Date of Publication of NIT | Type of Bidding (Single / Two Bid) S/T | Last Date of Receipt of Tender | Nos. of Tenders Received | Nos & Names of Parties Qualified after Technical Evaluation                         | Nos & Names of Parties Not Qualified after Technical Evaluation | Whether Contract awarded to Lowest Tendered Evaluated L1. | Contract No.   | Contract Date | Name of Contractor                 | Value of Contract in Rupees. | Scheduled Date of completion of Supplies. | Actual Date of start of Work | Actual Date of Completion | Reason for Delay, if any |
|----------------------------|------------------------------|--|----------------------------|--|--------------------------------|--------------------------|---|---|---|----------------|---------------|------------------------------------|------------------------------|---|------------------------------|---------------------------|--------------------------|
| 01                         | 02                           | 03   | 04                         | 05                                     | 06                             | 07                       | 08  | 09  | 10  | 11             | 12            | 13                                 | 14                           | 15  | 16                           | 17                        | 18                       |
| MMP / BA/11 Dated 24/11/08 | Building and Ancillary Works | Global Tender. (Press and Website Published) | 24/11/08                   | Two Bid System                         | 25/02/09                       | Two                      | Two<br>i) M/s Nagarjuna Construction Co. Ltd.<br>ii) M/s Bridge & Roof Co. (I) ltd. | NIL   | Yes, Lowest Tenderer M/s. Nagarjuna Construction Co. Ltd  | MMP/3070000002 | 06/08/09      | M/s Nagarjuna Construction Co. Ltd | Rs. 13630.04 lacs            | 12 December 2011 (854 days)               | 10/08/2009                   | Work in Progress          | -                        |

**CM(PE-Comm-MMP)**